



## June 5 - 10, 2017

The Weston Department of Public Works continued to fulfill its mission to construct and maintain the physical infrastructure that provides for the public's health and safety, to protect the environment, and to enhance the quality of life and ensure that Weston continues to be a desirable place in which to live and conduct business. The following is the weekly report, by division:



## Administration/Engineering Division


### Paving and Roadwork

- Brown Street Sidewalk Project - construction is ongoing and the overhead utility wires will be relocated to new poles on Winter Street, then old poles will be removed. Comcast and then Verizon;
- North Avenue Roadway Resurfacing Work – Additional pavement markings work required at Lexington Street intersection. Final pavement markings work in summer 2017. Remaining work will include seeding and final cleanup in the spring/summer 2017;
- Resurface work on portions of Love Lane and Highland Street began on May 15th. Anticipate work being completed by the end of June 2017. Structure adjustments will take place week of June 19th with final paving tentatively scheduled for Jun 21st, weather dependent.
- Coordinating resurfacing work for Sudbury Road with the towns of Wayland and Lincoln. Anticipate preliminary work (rock removal, erosion control, etc.), reclamation work, binder pavement installation, final paving work to take 5-10 weeks, weather dependent, beginning the end of June through July 2017. Similar roadway reconstruction work will take place on Ripley Lane during that same period.
- Additional roadway reconstruction work anticipated to take place later this summer includes Fairview Road (drainage work), Viles Street (gas main work), and Locust Road (gas main work), but the schedule is driven by other work that needs to occur first. Weston DPW continues to work on drainage designs and necessary

easements before roadway work can be planned on Newton Street. The Merriam Street gas main project is well underway but it will take most of the summer to complete and likely end sometime in the fall

## State/Utility Project Work

- Overseeing National Grid's gas relay project on Boston Post Road (Linwood Ave to Church Street). Final trench paving contractor will be mobilized week of June 19th to conduct final trench milling and paving operations. Additional final trench paving work on Town House Road, Church Street, School Street, Bogel Street, Pigeon Hill Road (anticipated for the week of June 12th), Old Road (anticipated the week of June 12th), and Hilltop Road (anticipated for the week of June 12th);
- Route 20 Milling and Resurfacing Project – MassDOT has been made aware of some puddle issues. MassDOT is also setting the schedule for milling and overlay work on Route 20 (from School Street to I-95 Interchange);
- Route 30 (South Avenue) and Wellesley Street Signal Improvement Project - the work to move the overhead utility lines to new poles has continued. The removal of existing utility poles is anticipated over the next several weeks;
- National Grid's gas relay projects on Merriam Street and Viles Street are underway



## Ongoing Projects

- Black Oak Pump Station Project ongoing – Engineering for generator move and final landscaping and screening is underway. The Town Engineer will conduct an abutter outreach prior to advertising the work is completed;
- Overseeing consultants' work on Cooks Pond Dam and Pump Rehabilitation Project. The project is anticipated to be readvertised in the fall;
- Overseeing consultants' work on the Southside Drainage Project. Attempting to secure the necessary easements for Phase 2 of the project. Once completed, the permitting will be conducted with construction anticipated for Spring 2018;
- Paines Hill Water Tank Improvement Project. The project is anticipated to be readvertised in the fall;
- Board of Selectmen approved gas relay projects by National Grid for Summer Street and Locust Road, which are scheduled to occur this construction season (2017)

## Consultant Work

- Overseeing consultants' work on several sidewalk feasibility studies – Feasibility plans available for viewing online.
  - Warren Avenue Sidewalk Project - DPW has reached out to two abutters of the project that require easements
  - Merriam Street Sidewalk Project - several easement issues remain and the project has gone before the Conservation Commission
  - Highland Street Sidewalk Project is on hold. Outreach by the Traffic & Sidewalk Committee conducted;
- Overseeing consultants' work on a concept plan for a sidewalk along Ash Street. Outreach by the Traffic & Sidewalk Committee needs to be conducted;
- Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study. Anticipate submitting project to the state as a TIP project;
- Church Street Pedestrian Railing - Construction is completed and the project closeout is currently underway;
- Overseeing consultant design work for drainage work for construction season 2016 (Newton Street, Merriam Street, and Fairview/Montvale roads area). Continue to

attempt to secure required easements on Newton Street. Continued to work on design at Fairview and Montvale roads area;

- Overseeing consultant concept / design work for Town Center Project. Survey work is completed. The drainage inspection is anticipated to occur the week of June 19th. The design contract has been executed and the portion of the design contract for burying utilities is being prepared by consultant

## Engineering

- Currently reviewing 8 Stormwater Permits;
- Currently issued 60 Stormwater permits which also requires construction inspection

## Water Division

- Completed approximately 48 DigSafes;
- Performed weekly samples (3) and station/tank inspections;
- Conducted 7 final read(s);
- Continued hydrant flushing program in north section of town;
- Continued meter reading cycle 2;
- Installed 0 new temporary meters;
- Responded to 1 low-pressure call;
- Responded to 1 dirty water call;
- Installed new fire hydrant



## Park and Cemetery Division

- Conducted 3 funeral service(s);
- Cutting at Cemeteries and Parks;
- Work continued on Cemetery Conservation contract at Farmers Burial Ground

## Solid Waste and Recycling Division

- Processed approximately 41 tons of solid waste and (not calculated this week) tons of recycling;
- Policed Transfer Station for litter;
- Picked up trash and recycling at various town buildings



Learn more at  
[www.weston.org/RSW](http://www.weston.org/RSW)

## Highway/Stormwater Division

- Patching various areas;





- Repair of drainage infrastructure (basin repairs) at various locations;
- Worked with paving contractor Love Lane and Highland Street;
- Roadside, trim and mow including in preparation of work on Sudbury Road and Ripley Lane. And around Paines Hill water tank;
- Removed brush pile at Recreation Parking lot;
- Removed branches hanging into roadway travel lanes on Brown Street and Highland Street;
- Brush Dump site cleanup and mowing;
- Move section of a stone wall at the Case property for Conservation Commission Agent;
- Removed non-permitted signage for Town Hall;
- Sinkhole repair on Church Street sidewalk by Coburn Road;
- Sinkhole / Headwall repaired on culvert at 150 Sherburn Circle;
- No Assist Water Division;
- Sign, mailbox, and fence repairs

## Vehicle Maintenance Division

- Performed routine maintenance (fluid services, tires and brakes, exhaust, steering and suspension, exterior trim work and electrical repairs) on 10 school buses, 2 police vehicles, 5 DPW trucks and other equipment, 1 recreation vehicle, and 2 school grounds vehicles;
- Performed 2 major repair(s) on vehicles with Major/Significant maintenance activity – C-20 Broom cylinder leak; H-22 cracked front differential;
- Performed 0 repairs on sanders/plows



## Want more?

Don't miss another weekly update.

Easily subscribe today at [www.weston.org/list.aspx](http://www.weston.org/list.aspx)

---

 Share on Facebook

 Share on Twitter

 Share via Email

---

Copyright 2016 Weston, Mass. All Rights Reserved.  
11 Town House Road, Weston, Mass. 02493

Powered by  
 **CIVICSEND**  
A Product of CivicPlus