

## **August 3 - 7, 2015**

### **Engineering Division:**

- 1) North Avenue Drainage Project ongoing - Contractor laying drainage pipe/structures;
- 2) Pond Brook Circle Drainage Project ongoing – Awaiting fabrication of drainage culvert;
- 3) Wellesley Street at Brown Street Signal Project ongoing – Developing completion punchlist for contractor no change from last week. Final inspection scheduled for August 6th;
- 4) Black Oak Pump Station Project ongoing – Wire work completed; Prepared excavation pit for new pump station scheduled for delivery on August 17th;
- 5) Various Locations (Pine Street, Highland Street/Winter Street, and Summer Street) Drainage Project – Pine Street drainage 90% completed. Highland Street/Winter Street drainage piping and structures completed;
- 6) Solar PV Project – Planning Board hearing on 7/1/15;
- 7) Old Colony Road Water Main Project (FY16) – Developed plans, specifications and engineer’s estimate for water main improvements;
- 8) Overseeing consultants’ work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue);
- 9) Overseeing consultant’s work on the study of the Ash Street / Route 30 / Fire Station Intersection;
- 10) Overseeing consultant’s work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 11) Soliciting consultant proposals for the Paines Hill Water Tank Improvement Project;
- 12) Finalizing consultant’s design for construction of Brown Street Sidewalk Project. Advertising scheduled for late August;
- 13) Currently reviewing 11 Stormwater Permits;
- 14) Currently issued 14 Stormwater permits which also requires construction inspection.

### **Water Division:**

- 1) Completed approximately 42 Dig Safe reviews;
- 2) Performed weekly water samples (4) and station checks;
- 3) Conducted two final meter reads;
- 4) Installed one large 2” meter;

- 4) Inspected water main installation (Warren Avenue, Pond Brook Circle, and Black Oak Pump Station);
- 5) Continued Meter Reading Cycle 2.

**Park and Cemetery Division:**

- 1) Mowed and trimmed approximately 25 acres of cemetery and park land;
- 2) Pruned shrubs and cleared undergrowth in Linwood Cemetery;
- 3) Maintained planting beds and newly planted trees.

**Solid Waste and Recycling Division:**

- 1) Processed approximately 32 tons of solid waste and 27 tons of recycling;
- 2) Picked up trash and recycling at various town buildings;
- 3) Policed Transfer Station for litter;
- 4) Assisted the Park and Cemetery Division with grounds maintenance.

**Highway/Stormwater Divisions:**

- 1) Cut vegetation in south section of Town;
- 2) Continued cutting brush from around signs;
- 3) Repaired 6 catch basins (one full basin and 5 repairs).