

August 24 - 28, 2015

Engineering Division:

- 1) North Avenue Drainage Project ongoing – Contractor addressing punchlist work;
- 2) Pond Brook Circle Drainage Project ongoing – Awaiting fabrication of drainage culvert. Water gate installations at intersection;
- 3) Wellesley Street at Brown Street Signal Project ongoing – Contractor to address punchlist work. Signal is functional;
- 4) Black Oak Pump Station Project ongoing – Worked on backfilling pump station and started utility hook up for new station;
- 5) Various Locations (Pine Street, Highland Street/Winter Street, and Summer Street) Drainage Project – Pine Street drainage 90% completed. Highland Street/Winter Street drainage 90% completed. Started Summer Street drainage work;
- 6) Solar PV Panels Project – Planning Board hearing on 7/1/15;
- 7) Old Colony Road Water Main Project (FY16) – Proposal to be advertised in February 2016;
- 8) Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue);
- 9) Overseeing consultant's work on the study of the Ash Street / Route 30 / Fire Station Intersection;
- 10) Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 11) Finalizing consultant proposal for the Paines Hill Water Tank Improvement Project;
- 12) Finalizing consultant's design for construction of Brown Street Sidewalk Project. Advertising scheduled for late August;
- 13) Currently reviewing 11 Stormwater Permits;
- 14) Currently issued 18 Stormwater permits which also requires construction inspection;



Water Division:

- 1) Completed approximately 32 Dig Safe reviews;
- 2) Performed four weekly water samples and station checks;

- 3) Conducted nine final meter reads;
- 4) Witnessed water sample for new water main at Cambridge School;
- 5) Inspected water service replacement (leak) on Robin Road;
- 6) Inspected three new water gates valves at Pond Brook Circle project;

Park and Cemetery Division:

- 1) Mowed and trimmed approximately 25 acres of cemetery and park land;
- 2) Pruned shrubs and cleared undergrowth in Parks;
- 3) Maintained planting beds and newly planted trees.

Solid Waste and Recycling Division:

- 1) Processed approximately 24 tons of solid waste and 18 tons of recycling;
- 2) Picked up trash and recycling at various town buildings;
- 3) Policed Transfer Station for litter;
- 4) Assisted the Park and Cemetery Division with grounds maintenance.

Highway/Stormwater Divisions:

- 1) Cut vegetation in north section of Town;
- 2) Completed drainage culvert work on south section of Town;
- 3) Cut and trimmed grass in the north section of Town;
- 4) Swept roads from heavy stormwater in various sections of Town;
- 5) Paint drainage markings in the north.