

July 20 - 24, 2015

Engineering Division:

- 1) North Avenue Drainage Project ongoing - Contractor laying drainage pipe/structures;
- 2) Pond Brook Circle Drainage Project ongoing – Testing completed; Anticipate starting new water services week of July 27th;
- 3) Wellesley Street at Brown Street Signal Project ongoing – Developing completion punchlist for contractor;
- 4) Black Oak Pump Station Project ongoing – Awaiting completion of wire work (cable and phone);
- 5) Various Locations (Pine Street, Highland Street/Winter Street, and Summer Street) Drainage Project – Pine Street drainage 90% completed. Contractor laying drainage pipe/structures on Highland Street/Winter Street;
- 6) Solar PV Project – Planning Board hearing on 7/1/15;
- 7) Old Colony Road Water Main Project (FY16) – Continued collecting survey information for design of water main improvements;
- 8) Overseeing consultants’ work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue);
- 9) Overseeing consultant’s work on the study of the Ash Street / Route 30 / Fire Station Intersection;
- 10) Overseeing consultant’s work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 11) Soliciting consultant proposals for the Paines Hill Water Tank Improvement Project;
- 12) Finalizing consultant’s design for construction of Brown Street Sidewalk Project;
- 13) Currently reviewing 8 Stormwater Permits;
- 14) Currently issued 14 Stormwater permits which also requires construction inspection;



Water Division:

- 1) Completed approximately 41 DigSafes;
- 2) Performed weekly water samples and station checks;
- 3) Conducted five final meter reads;

- 4) Installed one large meter;
- 5) Witnessed four private contractor water samples and flushed mains;
- 6) Inspected water main installation;
- 7) Continued Meter Reading Cycle 2.

Park and Cemetery Division:

- 1) Mowed and trimmed approximately 45 acres of cemetery and park land;
- 2) Officiated 1 committal services;
- 3) Maintained planting beds and newly planted trees.

Solid Waste and Recycling Division:

- 1) Processed approximately 30 tons of solid waste and 27 tons of recycling;
- 2) Picked up trash and recycling at various town buildings;
- 3) Policed Transfer Station for litter;
- 4) Assisted the Park and Cemetery Division with grounds maintenance.

Highway/Stormwater Divisions:

- 1) Cut vegetation in central section of Town;
- 2) Trimmed and cut grass in various areas;
- 3) Repaired six basins out of 34 needing repairs.