

## September 28 – October 2, 2015

### Engineering Division:

- 1) North Avenue Drainage Project ongoing – Contractor addressing punchlist work;
- 2) Pond Brook Circle Drainage Project ongoing – Drainage excavation and installation ongoing;
- 3) Wellesley Street at Brown Street Signal Project ongoing – Signal is operational;
- 4) Black Oak Pump Station Project ongoing – Pressure and other testing completed.



- Anticipated station startup next week. Coordination with gas company on leak history in area. Work still remaining is installation of backup generator, tank removal, pavement work and landscaping;
- 5) Various Locations (Pine Street, Highland Street/Winter Street, and Summer Street) Drainage Project – Pine Street drainage 90% completed. Highland Street/Winter Street drainage 90% completed. Portion of Summer Street drainage work completed; remaining portion working on easement rights;
  - 6) Solar PV Project – Solar array construction underway. Anticipated deliveries throughout month of October;
  - 7) Old Colony Road Water Main Project (FY16) – Proposal to be advertised in February 2016;
  - 8) Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing on-line;
  - 9) Overseeing consultant's work on the study of the Ash Street / Route 30 / Fire Station Intersection;
  - 10) Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
  - 11) Finalizing consultant proposal for the Paines Hill Water Tank Improvement Project;
  - 12) Brown Street Sidewalk Project advertised. Bid Opening September 17<sup>th</sup>. Evaluating bids and funding;

- 13) Route 30 (South Avenue) and Wellesley Street Signal Improvement Project advertised September 19<sup>th</sup>. Anticipated bid opening on December 15, 2015;
- 14) Currently reviewing 10 Stormwater Permits;
- 15) Currently issued 27 Stormwater permits which also requires construction inspection;

**Water Division:**

- 1) Completed approximately 35 Dig Safe inspections;
- 2) Performed weekly water samples (4) and station/tank inspections;
- 3) Conducted four final meter reads;
- 4) Installed one new large water meter;
- 5) Continued to work on water billing;
- 6) Installed new fire hydrant and extended water main on Circle Drive prior to roadway reconstruction;
- 7) Oversaw Black Oak Pump Station work. Anticipate new station startup next week;

**Park and Cemetery Division:**

- 1) Mowed and trimmed approximately 25 acres of cemetery and park land;
- 2) Loamed and seeded various areas in Linwood Cemetery;
- 3) Replanted flower beds in Linwood Cemetery;
- 4) Maintained planting beds and newly planted trees;
- 5) Officiated two committal services.

**Solid Waste and Recycling Division:**

- 1) Processed approximately 20 tons of solid waste and 17 tons of recycling;
- 2) Picked up trash and recycling at various town buildings;
- 3) Policed Transfer Station for litter;
- 4) Began Voluntary Pilot PAYT Program;
- 5) Assisted the Park and Cemetery Division with grounds maintenance;
- 6) Coordination with the Solar Array project.

**Highway/Stormwater Divisions:**

- 1) Screened excavation and compost pile at brush dump;

- 2) Hauled loam and stockpile in Linwood Cemetery;
- 3) Cleared basins and down limbs at various locations throughout the Town;
- 4) Preparing fiscal year 2016 roadway reconstruction roadways (e.g. lowering structures, saw cutting joints, etc.).