

October 26 - 30, 2015

Engineering Division:

- 1) North Avenue Drainage Project ongoing – Contractor addressing punchlist work;
- 2) Pond Brook Circle Drainage Project ongoing – Drainage excavation and installation ongoing. Roadway will be reclaimed and the binder course pavement will be placed this construction season with finish pavement being installed next spring;
- 3) Wellesley Street at Brown Street Signal Project ongoing – Signal is operational;
- 4) Black Oak Pump Station Project ongoing – Work still remaining is tank removal, pavement work and landscaping. One more partial water shut down anticipated after tank removal is completed.
- 5) Various Locations (Pine Street, Highland Street/Winter Street, and Summer Street) Drainage Project – Pine Street drainage 90% completed. Highland Street/Winter Street drainage 90% completed with landscaping and wall work ongoing. Portion of Summer Street drainage work completed; remaining portion working on easement rights;
- 6) Solar PV Project – Solar array construction underway. Installation of array underway;
- 7) Old Colony Road Water Main Project (FY16) – Proposal to be advertised in February 2016;
- 8) Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing on-line. Outreach by Committee conducted;
- 9) Overseeing consultant's work on the study of the Ash Street / Route 30 / Fire Station Intersection;
- 10) Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 11) Finalizing consultant proposal for the Paines Hill Water Tank Improvement Project;



- 12) Brown Street Sidewalk Project advertised. Bid Opening September 17th. Evaluating bids and funding;
- 13) Route 30 (South Avenue) and Wellesley Street Signal Improvement Project advertised September 19th. Anticipated bid opening on December 15, 2015;
- 14) Currently reviewing 12 Stormwater Permits;
- 15) Currently issued 27 Stormwater permits which also requires construction inspection;

Water Division:

- 1) Completed approximately 38 DigSafes;
- 2) Performed weekly water samples (4) and station/tank inspections;
- 3) Conducted two final meter reads;
- 4) Installed two new water meters;
- 5) Started reading meter pits for summer reads and water shutdown;
- 6) Oversaw work being done at Black Oak Pump Station (the removal of old sections of pipe and valves;

Park and Cemetery Division:

- 1) Mowed and trimmed approximately 15 acres of cemetery and park land;
- 2) Performed Fall cleanup at cemeteries;
- 3) Officiated three committal services.

Solid Waste and Recycling Division:

- 1) Processed approximately 31 tons of solid waste and 20 tons of recycling;
- 2) Picked up trash and recycling at various town buildings;
- 3) Policed Transfer Station for litter;
- 4) Ongoing Voluntary Pilot PAYT Program;
- 5) Assisted the Park and Cemetery Division with grounds maintenance;
- 6) Coordination with the Solar Array project;
- 7) Operated brush dump for residential fall cleanup.

Various other electronics recycling (computer, lap tops, printers, etc.) is being collected at the Transfer Station by the Attendants and then recycled by our vendor.

Highway/Stormwater Divisions:

- 1) Work with paving contractor placing binder course of pavement for the fiscal year 2016 roadway reconstruction roadways (Lawrence Road, Pine Street, portion of Winter Street, Fields Pond Road, Old River Road, Gatehouse Road, portion of Pinecroft Road, Circle Drive, and Wildwood Lane);
- 2) Jetted drainage piping in south section of town;
- 3) Repaired and replaced signs.