

November 23 – 27, 2015

Engineering Division:

- 1) North Avenue Drainage Project ongoing – Contractor addressing punchlist work;
- 2) Pond Brook Circle Drainage Project ongoing – Drainage excavation and installation ongoing. Main drainage trunk line installed. Roadway will be reclaimed and the binder course pavement will be placed this construction season with finish pavement being installed next spring;
- 3) Black Oak Pump Station Project ongoing – Work still remaining is tank removal, pavement work and landscaping.
- 4) Various Locations (Pine Street, Highland Street/Winter Street, and Summer Street) Drainage Project – Portion of Summer Street drainage work completed; remaining portion to be starting on Nov. 30th;
- 5) Solar PV Project – Solar array construction underway. Installation of array underway;
- 6) Old Colony Road Water Main Project (FY16) – Proposal to be advertised in February 2016;
- 7) Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing on-line. Outreach by Committee conducted;
- 8) Overseeing consultant's work on the study of the Ash Street / Route 30 / Fire Station Intersection – Study completed;
- 9) Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 10) Finalizing consultant proposal for the Paines Hill Water Tank Improvement Project;
- 11) Brown Street Sidewalk Project advertised. Bid Opening September 17th. Evaluating bids and funding;
- 12) Route 30 (South Avenue) and Wellesley Street Signal Improvement Project advertised September 19th. Anticipated bid opening on December 15, 2015;
- 13) Currently reviewing 6 Stormwater Permits;
- 14) Currently issued 31 Stormwater permits which also requires construction inspection;



Our Highway Department worked with a contractor to finish paving Pine Street.

Water Division:

- 1) Completed approximately 23 DigSafes;
- 2) Performed weekly water samples (4) and station/tank inspections;
- 3) Oversaw removal of old water gates on Nobscot Road and installation of new water main line gate;
- 4) Inspected one new water service on Meadow Brook Road;

- 5) Continued reading water meters;
- 6) Drained Black Oak Tank which will be removed the week of Nov. 30th.

Park and Cemetery Division:

- 1) Performed Fall cleanup at cemeteries and Town Center;
- 2) Officiated three committal services.

Solid Waste and Recycling Division:

- 1) Processed approximately 23 tons of solid waste and 5 tons of recycling;
- 2) Picked up trash and recycling at various town buildings;
- 3) Policed Transfer Station for litter;
- 4) Ongoing Voluntary Pilot PAYT Program;
- 5) Assisted the Park and Cemetery Division with grounds maintenance;
- 6) Coordination with the Solar Array project;

Highway/Stormwater Divisions:

- 1) Worked with paving contractor on several roadway reconstruction projects (Lawrence Road, Pine Street, portion of Winter Street, Fields and Pond Road) including preparation of driveway aprons and setting up traffic management plan(s) including detours;