

December 7 – 11, 2015

Engineering Division:

- 1) North Avenue Drainage Project ongoing – Contractor addressing punchlist work;
- 2) Pond Brook Circle Drainage Project ongoing – Roadway excavation and grading work began and was completed. Roadway binder pavement scheduled to be placed;
- 3) Black Oak Pump Station Project ongoing – Tank demolition began. Work still remaining is pavement work and landscaping.
- 4) Various Locations (Pine Street, Highland Street/Winter Street, and Summer Street) Drainage Project – Worked on portion of new drainage at/about No. 37 Summer Street including roadway work and within easement;
- 5) Solar PV Project – Solar array construction underway. Installation of array underway;
- 6) Old Colony Road Water Main Project (FY16) – Proposal to be advertised in February 2016;
- 7) Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing on-line. Outreach by Committee conducted;
- 8) Overseeing consultant's work on the study of the Ash Street / Route 30 / Fire Station Intersection – Study completed;
- 9) Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 10) Finalizing consultant proposal for the Paines Hill Water Tank Improvement Project;
- 11) Brown Street Sidewalk Project advertised. Bid Opening September 17th. Evaluating bids and funding;
- 12) Route 30 (South Avenue) and Wellesley Street Signal Improvement Project advertised September 19th. Anticipated bid opening on December 15, 2015;
- 13) Currently reviewing 7 Stormwater Permits;
- 14) Currently issued 31 Stormwater permits which also requires construction inspection;



Solar PV Modules

Water Division:

- 1) Completed approximately 20 DigSafes;
- 2) Performed weekly water samples (4) and station/tank inspections;
- 3) Conducted four final meter reads;
- 4) Oversaw replacement of large 6" meter on Round Hill Road;
- 5) Inspected three new water services;
- 6) Continued reading water meters;
- 7) Oversaw the demolition of Black Oak water tank;
- 8) Responded to water main break Saturday evening Sunday afternoon.

Park and Cemetery Division:

- 1) Performed Fall cleanup at Parks;
- 2) Officiated one committal service.

Solid Waste and Recycling Division:

- 1) Processed approximately 27 tons of solid waste and 21 tons of recycling;
- 2) Picked up trash and recycling at various town buildings;
- 3) Policed Transfer Station for litter;
- 4) Ongoing Voluntary Pilot PAYT Program;
- 5) Assisted the Park and Cemetery Division with grounds maintenance;
- 6) Coordination with the Solar Array project;

Highway/Stormwater Divisions:

- 1) Basin repairs (various locations);
- 2) Pick up leaves central section of Town;
- 3) Checked and fill potholes (various areas).