

December 14 – 18, 2015

Engineering Division:

- 1) Pond Brook Circle Drainage Project ongoing – Roadway binder pavement placed. Final paving, final grading and loaming and seeding will take place next Spring, and additional final landscaping will take place next Spring;
- 2) Black Oak Pump Station Project ongoing – Tank demolition 90% completed. Work still remaining is pavement work and landscaping.
- 3) Various Locations (Pine Street, Highland Street/Winter Street, and Summer Street) Drainage Project – Drainage infrastructure installed at/about No. 37 and within easement. Landscaping, loaming and seeding will be completed Spring 2016;
- 4) Solar PV Project – Solar array construction nearing completion. Utility pole work from Church Street to Transfer Station next action item;
- 5) Old Colony Road Water Main Project (FY16) – Proposal to be advertised in February 2016;
- 6) Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing on-line. Outreach by Committee conducted;
- 7) Overseeing consultant's work on the study of the Ash Street / Route 30 / Fire Station Intersection – Study completed;
- 8) Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 9) Finalizing consultant proposal to study functional and aesthetically sensitive railing alternatives along Church Street retaining wall;
- 10) Finalizing consultant proposal for the Paines Hill Water Tank Improvement Project;
- 11) Brown Street Sidewalk Project advertised. Bid Opening September 17th. Evaluating bids and funding;
- 12) Route 30 (South Avenue) and Wellesley Street Signal Improvement Project bids opened. MassDOT evaluating bid results and bid items;
- 13) Currently reviewing 7 Stormwater Permits;
- 14) Currently issued 32 Stormwater permits which also requires construction inspection;



Black Oak Tank Demolition

Water Division:

- 1) Completed approximately 20 DigSafes;
- 2) Performed weekly water samples (4) and station/tank inspections;
- 3) Conducted five final meter reads;
- 4) Installed two new water meters;
- 5) Inspected two new water services;
- 6) Continued reading water meters;
- 7) Oversaw the refurbishing of three fire hydrants.

Park and Cemetery Division:

- 1) Performed Fall cleanup at Parks;
- 2) Officiated one committal service.

Solid Waste and Recycling Division:

- 1) Processed approximately 24 tons of solid waste and 18 tons of recycling;
- 2) Picked up trash and recycling at various town buildings;
- 3) Policed Transfer Station for litter;
- 4) Ongoing Voluntary Pilot PAYT Program;
- 5) Coordination with the Solar Array project.

Highway/Stormwater Divisions:

- 1) Basin repairs (various locations);
- 2) Pick up leaves central section of Town.