

## July 18 – 22, 2016

### Engineering Division:

- 1) Pond Brook Circle Drainage Project ongoing – Final landscaping taking place in September 2016;
- 2) Black Oak Pump Station Project ongoing – Engineering for possible generator move and final landscaping and screening work still remain.
- 3) Solar PV Project – Replacement of recycling trailers to original locations;
- 4) Old Colony Road Water Main Project (FY16) – Replacement of existing water mains under way;
- 5) Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing on-line. Outreach by Committee conducted;
- 6) Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 7) Consultant preparing alternative analysis for railing along Church Street at retaining wall ongoing;
- 8) Finalizing consultant proposal and scope for the Paines Hill Water Tank Improvement Project;
- 9) Brown Street Sidewalk Project advertised. Project bids opened on April 7, 2016. Moving forward with award;
- 10) Route 30 (South Avenue) and Wellesley Street Signal Improvement Project. Construction activities started;
- 11) Overseeing consultant design work for drainage work for construction season 2016 (Newton Street);
- 12) Overseeing National Grid's gas relay project on Boston Post Road (Linwood to Church Street). Work Boston Post Road has continues;
- 13) North Avenue Roadway Resurfacing Work – Preparation work has begun including curbing work at the intersection of Church Street. Anticipating begin mill and over work the beginning of August;
- 14) Westland and Silver Hill Roads Roadway Resurfacing Work – Preparation work has begun at the intersection;
- 15) Blueberry Hill Road Roadway Resurfacing Work – Preparation work has begun including gas main relay in preparing for roadway resurfacing;
- 16) Buttonwood Lane Roadway Resurfacing Work – Preparation work has begun including hydrant replacement and gas main relay in preparing for roadway resurfacing work;
- 17) Wellesley Street Roadway Resurfacing Work – Anticipated to begin mill and overlay work beginning of August.
- 18) Currently reviewing 7 Stormwater Permits;
- 19) Currently issued 52 Stormwater permits which also requires construction inspection.



### Water Division:

- 1) Completed approximately 51 DigSafes;
- 2) Performed weekly water samples (4) and station/tank inspections;
- 3) Conducted 8 final meter reads;

- 4) Continued meter reading cycle 2;
- 5) Oversaw the water main installation on Old Colony Road and water main shut down on Ridgeway Road and Ferndale Road to install new gates;
- 6) Removed old hydrant on Buttonwood Lane;
- 7) Tree watering;

**Park and Cemetery Division:**

- 1) Officiated 2 funeral services;
- 2) Mowed and trimmed approximately 10 acres of cemetery land;
- 3) Mowed and trimmed approximately 5 acres of park land;
- 4) Cleared weeds and brush at the Town Green.

**Solid Waste and Recycling Division:**

- 1) Processed approximately 23 tons of solid waste and 15 tons of recycling;
- 2) Policed Transfer Station for litter;
- 3) Picked up trash and recycling at various town buildings;
- 4) Ongoing Voluntary Pilot PAYT Program.

**Highway/Stormwater Divisions:**

- 1) Saw cut driveway aprons for roadways to be paved;
- 2) Cut and trim vegetation at intersections and cut brush from signs;
- 3) Replaced and repaired signs.

**Vehicle Maintenance Division:**

- 1) Performed routine maintenance (fluid services, tires and brakes, exhaust, steering and suspension, exterior trim work and electrical repairs) on 2 school buses, 4 police vehicles, 5 DPW trucks and other equipment, 0 recreation vehicle, and 1 school grounds vehicle;
- 2) Performed 1 major repairs on State Inspection Week;
- 3) Performed 0 repairs on sanders/plows.