

August 19 – 23, 2016

Engineering Division:

- 1) Pond Brook Circle Drainage Project ongoing – Final landscaping taking place in September 2016;
- 2) Black Oak Pump Station Project ongoing – Engineering for possible generator move and final landscaping and screening work still remain.
- 3) Solar PV Project – Replacement of recycling trailers to original locations;
- 4) Old Colony Road and Ferndale Road Water Main Project (FY16) – Water Main Replacement completed – final permanent trench paving end of October 2016;
- 5) Boston Post Road Water Main Project (FY17) – Installation of water main from police station to cemetery (looping of the water main) completed and we are awaiting testing result before activation. Anticipate replacement of existing water main (Golden Ball to DPW Driveway) to start week of September 5th which includes drainage installation at Route 20 and Golden Ball Road;
- 6) Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing on-line. Outreach by Committee conducted;
- 7) Overseeing consultants' work on Cooks Pond Dam and Pump Rehabilitation Project;
- 8) Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 9) Consultant preparing alternative analysis for railing along Church Street at retaining wall ongoing;
- 10) Finalizing consultant proposal and scope for the Paines Hill Water Tank Improvement Project;
- 11) Brown Street Sidewalk Project construction has begun. Staked proposed layout of sidewalk with contractor. Anticipate tree removal, clearing and grubbing activities and pavement saw cutting next week;
- 12) Route 30 (South Avenue) and Wellesley Street Signal Improvement Project. Drainage work nearing completion. Eversource is setting new utility poles. Transverse roadway conduit installation taking place. Anticipate full depth roadway reconstruction on all four legs of intersection to take place the week of September 5th;
- 13) Overseeing consultant design work for drainage work for construction season 2016 (Newton Street);
- 14) Overseeing National Grid's gas relay project on Boston Post Road (Linwood to Church Street). Work on Boston Post Road continues during daytime operations. Work across from Fiske Lane continues (regulator pit reconstruction);
- 15) North Avenue Roadway Resurfacing Work – Preparation work has begun including curbing work at the intersection of Church Street. Anticipating begin mill and over work in September with anticipated project completion November 15th;
- 16) Westland and Silver Hill Roads Roadway Resurfacing Work – Continue work on drainage repairs with anticipated project completion November 15th;
- 17) Blueberry Hill Road Roadway Resurfacing Work – Gas main relay which is completed with anticipated roadway project completion November 15th;



- 18) Buttonwood Lane Roadway Resurfacing Work – Gas main relay which has been completed with anticipated roadway project completion November 15th;
- 19) Ware Road Roadway Resurfacing Work – Gas main relay anticipated completion August 19th with anticipated roadway project completion November 15th;
- 20) Wellesley Street Roadway Resurfacing Work – Milling and leveling work completed. Anticipate final pavement work to be completed beginning of September.
- 21) Oak Street (at/about No. 55) – Anticipate milling and overlay of a portion of Oak Street to address several deteriorating trench issues. Work is anticipated to be completed by September 2nd.
- 22) School Street Pedestrian Signal at/about Alphabet Lane – Work completed.
- 23) Currently reviewing 11 Stormwater Permits;
- 24) Currently issued 49 Stormwater permits which also requires construction inspection.

Water Division:

- 1) Completed approximately 35 DigSafes;
- 2) Performed weekly water samples (4) and station/tank inspections;
- 3) Continued to read water meters for cycle 3;
- 4) Conducted 5 final meter reads;
- 5) Inspected new water main installation behind the police station;
- 6) Fixed broken water service on South Avenue;
- 7) Continued to monitor high water users.

Park and Cemetery Division:

- 1) Officiated 2 funeral service;
- 2) Mowed and trimmed approximately 15 acres of cemetery land;
- 3) Mowed and trimmed approximately 0 acres of park land;
- 4) Mowed and trimmed Town Hall, DPW, Police Station, Library, and Town Green.

Solid Waste and Recycling Division:

- 1) Processed approximately 28 tons of solid waste and 19 tons of recycling;
- 2) Policed Transfer Station for litter;
- 3) Picked up trash and recycling at various town buildings;
- 4) Ongoing Voluntary Pilot PAYT Program which will be coming to an end September 30th.

Highway/Stormwater Divisions:

- 1) Assist contractor with roadways;
- 2) Paint drainage markers;
- 3) Cut vegetation at roadside;
- 4) Check and fill potholes.

Vehicle Maintenance Division:

- 1) Performed routine maintenance (fluid services, tires and brakes, exhaust, steering and suspension, exterior trim work and electrical repairs) on 10 school buses, 3 police vehicles, 7 DPW trucks and other equipment, 0 recreation vehicle, and 0 school grounds vehicle;
- 2) Performed 2 major repairs: suspension springs on S-4 and hydraulic hose rupture on S-20;
- 3) Performed 0 repairs on sanders/plows.