

August 8 – 12, 2016

Engineering Division:

- 1) Pond Brook Circle Drainage Project ongoing – Final landscaping taking place in September 2016;
- 2) Black Oak Pump Station Project ongoing – Engineering for possible generator move and final landscaping and screening work still remain.
- 3) Solar PV Project – Replacement of recycling trailers to original locations. Anticipated move week of August 22 (dependent on Goodwill arrival);
- 4) Old Colony Road Water Main Project (FY16) – Replacement of existing water mains nearing completion remaining work will include cleanup and final trench paving;
- 5) Boston Post Road Water Main Project (FY17) – Replacement of existing water main (Golden Ball to DPW Driveway) to start week of August 22nd;
- 6) Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing on-line. Outreach by Committee conducted;
- 7) Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 8) Consultant preparing alternative analysis for railing along Church Street at retaining wall ongoing;
- 9) Finalizing consultant proposal and scope for the Paines Hill Water Tank Improvement Project;
- 10) Brown Street Sidewalk Project advertised. Project awarded. Project to begin August 22nd;
- 11) Route 30 (South Avenue) and Wellesley Street Signal Improvement Project. Construction activities started including box widening and drainage work. Anticipate binder being placed the week of August 22nd;
- 12) Overseeing consultant design work for drainage work for construction season 2016 (Newton Street);
- 13) Overseeing National Grid's gas relay project on Boston Post Road (Linwood to Church Street). Work on Boston Post Road continues during daytime operations. Work at Fiske Lane continues (regulator pit reconstruction);
- 14) North Avenue Roadway Resurfacing Work – Preparation work has begun including curbing work at the intersection of Church Street. Anticipating begin mill and over work in August with anticipated project completion November 15th;
- 15) Westland and Silver Hill Roads Roadway Resurfacing Work – Continue work on drainage repairs with anticipated project completion November 15th;
- 16) Blueberry Hill Road Roadway Resurfacing Work – Gas main relay which is completed with anticipated roadway project completion November 15th;
- 17) Buttonwood Lane Roadway Resurfacing Work – Gas main relay which has been completed with anticipated roadway project completion November 15th;
- 18) Ware Road Roadway Resurfacing Work – Gas main relay anticipated completion August 19th with anticipated roadway project completion November 15th;
- 19) Wellesley Street Roadway Resurfacing Work – Anticipated to begin mill and overlay work in August.

- 20) School Street Pedestrian Signal at/about Alphabet Lane – Anticipate start of work in next two weeks.
- 21) Currently reviewing 14 Stormwater Permits;
- 22) Currently issued 51 Stormwater permits which also requires construction inspection.

Water Division:

- 1) Completed approximately 30 DigSafes;
- 2) Performed weekly water samples (4) and station/tank inspections;
- 3) Conducted 4 final meter reads;
- 4) Continued meter reading cycle 3;
- 5) Monitored water usage at high water user locations based on water conservation;
- 6) Conducted weed wacking around water tanks;
- 7) Tree watering;
- 8) Hydrant painting.

Park and Cemetery Division:

- 1) Officiated 1 funeral service;
- 2) Mowed and trimmed approximately 20 acres of cemetery land;
- 3) Mowed and trimmed approximately 10 acres of park land;

Solid Waste and Recycling Division:

- 1) Processed approximately 24 tons of solid waste and 16 tons of recycling;
- 2) Policed Transfer Station for litter;
- 3) Picked up trash and recycling at various town buildings;
- 4) Painted areas of Transfer Station;
- 5) Ongoing Voluntary Pilot PAYT Program which will be coming to an end September 30th.

Highway/Stormwater Divisions:

- 1) Assist contract with roadwork;
- 2) Continued to prepare roads for paving program
- 3) Jet and clean drainage pipes;
- 4) Clear basin tops and waterways;
- 5) Cut vegetation at intersections and edge of roadway;
- 6) Cut and trim tree branches overhanging sidewalks.

Vehicle Maintenance Division:

- 1) Performed routine maintenance (fluid services, tires and brakes, exhaust, steering and suspension, exterior trim work and electrical repairs) on 7 school buses, 3 police vehicles, 1 DPW trucks and other equipment, 1 recreation vehicle, and 1 school grounds vehicle;
- 2) Performed 2 major repairs on sewer jet hose and bus safety inspections;
- 3) Performed 0 repairs on sanders/plows.