

August 29 – September 2, 2016

Engineering Division:



- 1) Pond Brook Circle Drainage Project ongoing – Final landscaping taking place in September 2016;
- 2) Black Oak Pump Station Project ongoing – Engineering for possible generator move and final landscaping and screening work still remain.
- 3) Solar PV Project – Replacement of recycling trailers to original locations;
- 4) Old Colony Road and Ferndale Road Water Main Project (FY16) – Water Main Replacement completed – final permanent trench paving end of October 2016;
- 5) Boston Post Road Water Main Project (FY17) – Replacement of existing water main (Golden Ball to DPW Driveway) to start week of September 5th which includes drainage installation at Route 20 and Golden Ball Road;
- 6) Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing on-line. Outreach by Committee conducted;
- 7) Overseeing consultants' work on Cooks Pond Dam and Pump Rehabilitation Project;
- 8) Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 9) Consultant preparing alternative analysis for railing along Church Street at retaining wall ongoing;
- 10) Finalizing consultant proposal and scope for the Paines Hill Water Tank Improvement Project;
- 11) Brown Street Sidewalk Project construction has begun. Tree removal, clearing and grubbing activities and pavement saw cutting;
- 12) Route 30 (South Avenue) and Wellesley Street Signal Improvement Project. Eversource is setting new utility poles. Transverse roadway conduit installation taking place. Anticipate full depth roadway reconstruction on all four legs of intersection to start to take place the week of September 5th;
- 13) Overseeing consultant design work for drainage work for construction season 2016 (Newton Street);
- 14) Overseeing National Grid's gas relay project on Boston Post Road (Linwood to Church Street). Work on Boston Post Road continues during daytime operations. Work across from Fiske Lane continues (regulator pit reconstruction). Work on Town House Road anticipated the week of September 12th;
- 15) North Avenue Roadway Resurfacing Work – Anticipating begin mill and over work on September 12th with anticipated project completion November 15th;
- 16) Westland and Silver Hill Roads Roadway Resurfacing Work – Continue work on drainage repairs with anticipated project completion November 15th;
- 17) Blueberry Hill Road Roadway Resurfacing Work – Gas main relay which is completed with anticipated roadway project completion November 15th;
- 18) Buttonwood Lane Roadway Resurfacing Work – Gas main relay which has been completed with anticipated roadway project completion November 15th;
- 19) Ware Road Roadway Resurfacing Work – Gas main relay anticipated completion August 19th with anticipated roadway project completion November 15th;

- 20) Wellesley Street Roadway Resurfacing Work – Anticipate final pavement work to be completed by September 8th. Pavement markings will be layout out after paving work at Route 30/Wellesley binder pavement is placed;
- 21) Oak Street (at/about No. 55) – Work completed by September 2nd.
- 22) School Street Pedestrian Signal at/about Alphabet Lane – Work completed working on minor adjustments.
- 23) Currently reviewing 10 Stormwater Permits;
- 24) Currently issued 51 Stormwater permits which also requires construction inspection.

Water Division:

- 1) Completed approximately 62 DigSafes;
- 2) Performed weekly water samples (4) and station/tank inspections;
- 3) Began annual lead and copper sampling;
- 4) Replaced 1 water valve before the meter;
- 5) Conducted 1 final meter read;
- 6) Inspected new water main project at Meadow Brook School and Linwood Cemetery including witnessed water sample for both;
- 7) Cut and capped old water service on Orchard Avenue;
- 8) Continued to monitor high water users.

Park and Cemetery Division:

- 1) Officiated 2 funeral services;
- 2) Mowed and trimmed approximately 10 acres of cemetery land;
- 3) Mowed and trimmed approximately 10 acres of park land;
- 4) Installed monument foundations;
- 5) Pickup storm debris - cemeteries.

Solid Waste and Recycling Division:

- 1) Processed approximately 30 tons of solid waste and 19 tons of recycling;
- 2) Policed Transfer Station for litter;
- 3) Picked up trash and recycling at various town buildings;
- 4) Assisted Cemetery Division with grounds maintenance;
- 5) Ongoing Voluntary Pilot PAYT Program which will be coming to an end September 30th.

Highway/Stormwater Divisions:

- 1) Erect signs at Drabbington Way;
- 2) Paint drainage markers;
- 3) Cut vegetation at roadside/culverts;
- 4) Jet drainage piping north side;
- 5) Pothole patching various locations.

Vehicle Maintenance Division:

- 1) Performed routine maintenance (fluid services, tires and brakes, exhaust, steering and suspension, exterior trim work and electrical repairs) on 8 school buses, 4 police vehicles, 5 DPW trucks and other equipment, 0 recreation vehicle, and 0 school grounds vehicle;
- 2) Performed 1 major repairs: Painted bay door headers at Building;
- 3) Performed 0 repairs on sanders/plows.