

## September 12 – 16, 2016

### Administration / Engineering Division:

- 1) Pond Brook Circle Drainage Project ongoing – Final landscaping taking place in September 2016;
- 2) Black Oak Pump Station Project ongoing – Engineering for possible generator move and final landscaping and screening work still remain.
- 3) Old Colony Road and Ferndale Road Water Main Project (FY16) – Water Main Replacement completed – final permanent trench paving end of October 2016;
- 4) Boston Post Road Water Main Project (FY17) – Replacement of existing water main (Golden Ball to DPW Driveway) to start week of September 5th which includes drainage installation at Route 20 and Golden Ball Road - Ongoing;
- 5) Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing on-line. Outreach by Committee conducted;
- 6) Overseeing consultants' work on Cooks Pond Dam and Pump Rehabilitation Project;
- 7) Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 8) Consultant preparing alternative analysis for railing along Church Street at retaining wall ongoing;
- 9) Finalizing consultant proposal and scope for the Paines Hill Water Tank Improvement Project;
- 10) Brown Street Sidewalk Project construction has begun. Installing sidewalk base in preparation of sidewalk pavement;
- 11) Route 30 (South Avenue) and Wellesley Street Signal Improvement Project. Eversource is continuing to set new utility poles. Full depth roadway reconstruction on all four legs of intersection ongoing;
- 12) Overseeing consultant design work for drainage work for construction season 2016 (Newton Street);
- 13) Overseeing National Grid's gas relay project on Boston Post Road (Linwood to Church Street). Work on Boston Post Road continues during daytime operations. Work across from Fiske Lane continues (regulator pit reconstruction). Work on Town House Road anticipated the week of September 12th;
- 14) North Avenue Roadway Resurfacing Work – Working continuing including removal of existing sidewalks in preparation for berm/curbing, proper ramping at crosswalks, sidewalk work, and then finished pavement work;
- 15) Westland and Silver Hill Roads Roadway Resurfacing Work – Continue work on drainage repairs and sidewalk demolition. Anticipate roadway reclamation the week of September 26th ;



- 16) Blueberry Hill Road Roadway Resurfacing Work – Anticipate roadway reclamation work to begin the week of September 26<sup>th</sup>;
- 17) Buttonwood Lane Roadway Resurfacing Work – Anticipate roadway reclamation work to begin the week of September 26<sup>th</sup>;
- 18) Ware Road Roadway Resurfacing Work – Anticipate roadway reclamation work to begin the week of September 26<sup>th</sup>;
- 19) Wellesley Street Roadway Resurfacing Work – Anticipate pavement markings will be layout out after paving work at Route 30/Wellesley binder pavement is placed and then final landscaping;
- 20) School Street Pedestrian Signal at/about Alphabet Lane – Work completed working on minor adjustments.
- 21) Currently reviewing 11 Stormwater Permits;
- 22) Currently issued 55 Stormwater permits which also requires construction inspection.

**Water Division:**

- 1) Completed approximately 58 DigSafes;
- 2) Performed weekly water samples (4) and station/tank inspections;
- 3) Installed 2 new water meters;
- 4) Conducted 0 final meter read;
- 5) Worked on water billing;
- 6) Inspected new water main project at Route 20;
- 7) Installed 1 new fire hydrant.

**Park and Cemetery Division:**

- 1) Officiated 3 funeral service
- 2) Mowed and trimmed approximately 20 acres of cemetery land;
- 3) Edged and mulched front beds at Town Hall.

**Solid Waste and Recycling Division:**

- 1) Processed approximately 25 tons of solid waste and 15 tons of recycling;
- 2) Policed Transfer Station for litter;
- 3) Picked up trash and recycling at various town buildings;
- 4) Assisted Cemetery Division with grounds maintenance;
- 5) Ongoing Voluntary Pilot PAYT Program which will be coming to an end September 30<sup>th</sup>.

**Highway/Stormwater Divisions:**

- 1) Assist contractor with Road Construction;
- 2) Painted drainage markers;
- 3) Turned over compost piles;
- 4) Check and filled potholes.

**Vehicle Maintenance Division:**

- 1) Performed routine maintenance (fluid services, tires and brakes, exhaust, steering and suspension, exterior trim work and electrical repairs) on 4 school buses, 2 police vehicles, 6 DPW trucks and other equipment, 0 recreation vehicle, and 0 school grounds vehicles;
- 2) Performed 0 major repairs;
- 3) Performed 0 repairs on sanders/plows.