

September 19 – 23, 2016

Administration / Engineering Division:

- 1) Pond Brook Circle Drainage Project ongoing – Final landscaping taking place in September 2016;
- 2) Black Oak Pump Station Project ongoing – Engineering for possible generator move and final landscaping and screening work still remain.
- 3) Old Colony Road and Ferndale Road Water Main Project (FY16) – Water Main Replacement completed – final permanent trench paving end of October 2016;
- 4) Boston Post Road Water Main Project (FY17) – Main installation completed. Testing to proceed before acceptance;
- 5) Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing on-line. Outreach by Committee conducted;
- 6) Overseeing consultants' work on Cooks Pond Dam and Pump Rehabilitation Project;
- 7) Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 8) Consultant preparing alternative analysis for railing along Church Street at retaining wall ongoing;
- 9) Finalizing consultant proposal and scope for the Paines Hill Water Tank Improvement Project;
- 10) Brown Street Sidewalk Project construction has begun. Installing sidewalk base in preparation of sidewalk pavement;
- 11) Route 30 (South Avenue) and Wellesley Street Signal Improvement Project. Eversource continuing to set new utility poles. Full depth roadway reconstruction on all four legs of intersection ongoing. Installing granite curbing along Wellesley Street and preparing sidewalk base;
- 12) Overseeing consultant design work for drainage work for construction season 2016 (Newton Street);
- 13) Overseeing National Grid's gas relay project on Boston Post Road (Linwood to Church Street). Work on Boston Post Road continues during daytime operations. Work at new pit by Fiske ongoing. Testing new main to pressurize it and then work on services can begin;
- 14) North Avenue Roadway Resurfacing Work – Working continuing including removal of existing sidewalks in preparation for berm/curbing, proper ramping at crosswalks, sidewalk work, and then finished pavement work;
- 15) Westland and Silver Hill Roads Roadway Resurfacing Work – Continue work on drainage repairs and sidewalk demolition. Anticipate roadway reclamation the week of September 26th ;
- 16) Blueberry Hill Road Roadway Resurfacing Work – Anticipate roadway reclamation work to begin the week of September 26th;
- 17) Buttonwood Lane Roadway Resurfacing Work – Anticipate roadway reclamation work to begin the week of September 26th;
- 18) Ware Road Roadway Resurfacing Work – Anticipate roadway reclamation work to begin the week of September 26th;
- 19) Wellesley Street Roadway Resurfacing Work – Anticipate pavement markings will be layout out after paving work at Route 30/Wellesley binder pavement is placed and then final landscaping;



- 20) School Street Pedestrian Signal at/about Alphabet Lane – Work completed working on minor adjustments.
- 21) Currently reviewing 11 Stormwater Permits;
- 22) Currently issued 55 Stormwater permits which also requires construction inspection.

Water Division:

- 1) Completed approximately 45 DigSafes;
- 2) Performed weekly water samples (4) and station/tank inspections;
- 3) Weed wacked and brush cut around water tanks;
- 4) Installed 2 new water meters;
- 5) Conducted 3 final meter reads;
- 6) Worked on water billing;
- 7) Oversaw pressure test and chlorination of new water main on Boston Post Road (by DPW).

Park and Cemetery Division:

- 1) Officiated 4 funeral services;
- 2) Mowed and trimmed approximately 25 acres of cemetery land;
- 3) Landscaped planting areas at Town Hall, Town Center, and Linwood Cemetery.

Solid Waste and Recycling Division:

- 1) Processed approximately 28 tons of solid waste and 18 tons of recycling;
- 2) Policed Transfer Station for litter;
- 3) Picked up trash and recycling at various town buildings;
- 4) Assisted Cemetery Division with grounds maintenance;
- 5) Ongoing Voluntary Pilot PAYT Program which will be coming to an end September 30th.

Highway/Stormwater Divisions:

- 1) Assist contractor with Road Construction;
- 2) Painted drainage markers;
- 3) Turned over compost piles;
- 4) Check and filled potholes.

Vehicle Maintenance Division:

- 1) Performed routine maintenance (fluid services, tires and brakes, exhaust, steering and suspension, exterior trim work and electrical repairs) on 12 school buses, 5 police vehicles, 4 DPW trucks and other equipment, 0 recreation vehicle, and 0 school grounds vehicles;
- 2) Performed 1 major repairs – H-15 rear brakes;
- 3) Performed 0 repairs on sanders/plows.