

## September 26 – 30, 2016

### Administration / Engineering Division:

- 1) Pond Brook Circle Drainage Project ongoing – Final landscaping taking place in September 2016;
- 2) Black Oak Pump Station Project ongoing – Engineering for possible generator move and final landscaping and screening work still remain.
- 3) Old Colony Road and Ferndale Road Water Main Project (FY16) – Water Main Replacement completed – final permanent trench paving end of October 2016;
- 4) Boston Post Road Water Main Project (FY17) – Testing to proceed before acceptance. Anticipated acceptance by October 3, 2016;
- 5) Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing on-line. Outreach by Committee conducted;
- 6) Overseeing consultants' work on Cooks Pond Dam and Pump Rehabilitation Project;
- 7) Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 8) Consultant finalizing proposal for construction drawing for railing replacement Church Street at retaining wall;
- 9) Finalizing consultant proposal and scope for the Paines Hill Water Tank Improvement Project;
- 10) Brown Street Sidewalk Project construction is ongoing. Sidewalk binder pavement installed;
- 11) Route 30 (South Avenue) and Wellesley Street Signal Improvement Project. Eversource continuing to set new utility poles. Full depth roadway reconstruction on all four legs of intersection ongoing. Installing granite curbing along Wellesley Street and preparing sidewalk base;
- 12) Overseeing consultant design work for drainage work for construction season 2016 (Newton Street);
- 13) Overseeing National Grid's gas relay project on Boston Post Road (Linwood to Church Street). Work on Boston Post Road continues during daytime operations. Work at new pit by Fiske ongoing. Testing new main to pressurize it and then work on services can begin;



- 14) North Avenue Roadway Resurfacing Work – Working continuing including removal of existing sidewalks in preparation for berm/curbing, proper ramping at crosswalks, sidewalk work, and then finished pavement work;
- 15) Westland and Silver Hill Roads Roadway Resurfacing Work – Continue work on drainage repairs and sidewalk demolition. Anticipate paving binder the week of October 3rd;
- 16) Blueberry Hill Road Roadway Resurfacing Work – Anticipate paving binder the week of October 3rd;
- 17) Buttonwood Lane Roadway Resurfacing Work – Anticipate paving binder the week of October 3rd;
- 18) Ware Road Roadway Resurfacing Work – Anticipate paving binder the week of October 3rd;
- 19) Wellesley Street Roadway Resurfacing Work – Anticipate pavement markings will be layout out after paving work at Route 30/Wellesley binder pavement is placed and then final landscaping;
- 20) School Street Pedestrian Signal at/about Alphabet Lane – Work completed working on minor adjustments;
- 21) Expedited wall repairs at School Street between Boston Post Road and Boston Post Road By-Pass;
- 22) Expedited culvert repairs on Newton Street;
- 23) Currently reviewing 12 Stormwater Permits;
- 24) Currently issued 56 Stormwater permits which also requires construction inspection.

**Water Division:**

- 1) Completed approximately 34 DigSafes;
- 2) Performed first monthly water tank samples (3) and station/tank inspections;
- 3) Weed wacked and brush cut around water tanks;
- 4) Installed 0 new water meters;
- 5) Conducted 2 final meter reads;
- 6) Worked on water billing;
- 7) Witnessed water samples on new main in front of DPW Building;
- 8) Worked with Wellesley on checking all interconnections;
- 9) Worked on new tie cards.

**Park and Cemetery Division:**

- 1) Officiated 4 funeral services;
- 2) Mowed and trimmed approximately 15 acres of cemetery land;
- 3) Mowed and trimmed approximately 5 acres of park land.

**Solid Waste and Recycling Division:**

- 1) Processed approximately 25 tons of solid waste and 15 tons of recycling;
- 2) Policed Transfer Station for litter;
- 3) Picked up trash and recycling at various town buildings;
- 4) Assisted Cemetery Division with grounds maintenance;
- 5) Improved signage at the Transfer Station Facility;
- 5) Ongoing Voluntary Pilot PAYT Program which will be coming to an end September 30th.

**Highway/Stormwater Divisions:**

- 1) Assist contractor with Road Construction;
- 2) Check and filled potholes.

**Vehicle Maintenance Division:**

- 1) Performed routine maintenance (fluid services, tires and brakes, exhaust, steering and suspension, exterior trim work and electrical repairs) on 10 school buses, 5 police vehicles, 7 DPW trucks and other equipment, 0 recreation vehicle, and 0 school grounds vehicles;
- 2) Performed 0 major repairs;
- 3) Performed 0 repairs on sanders/plows.