

## DPW Work Done During October 10 – 14, 2016



### Administration / Engineering Division:

- 1) Pond Brook Circle Drainage Project ongoing – Final landscaping taking place. Anticipate completing week of October 17th;
- 2) Black Oak Pump Station Project ongoing – Engineering for possible generator move and final landscaping and screening work still remain. Attended Board of Selectmen meeting to discuss;
- 3) Old Colony Road and Ferndale Road Water Main Project (FY16) – Water Main Replacement completed – final permanent trench paving end of October 2016;
- 4) Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing on-line. Outreach by Committee conducted;
- 5) Overseeing consultants' work on Cooks Pond Dam and Pump Rehabilitation Project;
- 6) Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 7) Consultant finalizing proposal for construction drawing for railing replacement Church Street at retaining wall;
- 8) Finalizing consultant proposal and scope for the Paines Hill Water Tank Improvement Project;
- 9) Brown Street Sidewalk Project construction is ongoing. Winter Street Sidewalk Project construction is ongoing including excavation/grubbing work;
- 10) Route 30 (South Avenue) and Wellesley Street Signal Improvement Project. Eversource has set new poles. Overhead utility lines need to be transferred. Full depth roadway reconstruction on Route 30 legs of intersection ongoing. Anticipating installation of base and binder pavement on Route 30 the week of October 17th;
- 11) Overseeing consultant design work for drainage work for construction season 2016 (Newton Street);
- 12) Overseeing National Grid's gas relay project on Boston Post Road (Linwood to Church Street). Work on Boston Post Road continues during daytime operations. Work at new pit by Fiske ongoing. Testing new main to pressurize it and then work on services can begin. Anticipate work on services to start the week of October 17<sup>th</sup> and pavement restoration at BPR/Linwood/ Fiske to occur over the next couple of weeks;
- 13) North Avenue Roadway Resurfacing Work – Worked on adjustment of structures. Anticipating berm work and sidewalk/driveway apron binder pavement to take place the week of October 17th;
- 14) Westland and Silver Hill Roads Roadway Resurfacing Work – Structure adjustments continue the week of October 17<sup>th</sup>. Berm placement and sidewalk/driveway apron binder pavement installation anticipated the week of October 17<sup>th</sup>;
- 15) Blueberry Hill Road Roadway Resurfacing Work – Driveway apron binder installation anticipated the week of October 17th;

- 16) Buttonwood Lane Roadway Resurfacing Work – Driveway apron binder installation anticipated the week of October 17<sup>th</sup>;
- 17) Ware Road Roadway Resurfacing Work – Driveway apron binder installation anticipated the week of October 17<sup>th</sup>;
- 18) Boston Post Road Sidewalk Work – Anticipate sidewalk/driveway apron binder pavement installation the week of October 17<sup>th</sup>;
- 19) Wellesley Street Roadway Resurfacing Work – Anticipate pavement markings will be layout out after paving work at Route 30/Wellesley binder pavement is placed and then final landscaping;
- 20) School Street Pedestrian Signal at/about Alphabet Lane – Work completed working on minor adjustments;
- 21) MassDOT – Route 20 Milling and Resurfacing Project – Anticipating milling and resurfacing project to start on October 16<sup>th</sup>;
- 21) Currently reviewing 13 Stormwater Permits;
- 22) Currently issued 55 Stormwater permits which also requires construction inspection.

**Water Division:**

- 1) Completed approximately 35 DigSafes;
- 2) Performed weekly samples (3) and station/tank inspections;
- 3) Weed wacked and brush cut around water tanks;
- 4) Installed 1 new large water meters;
- 5) Conducted 3 final meter reads;
- 6) Investigated a water leak on Orchard Avenue (service);
- 7) Oversaw water main installation on Cedar Road and witnessed water samples on temporary main hook up.

**Park and Cemetery Division:**

- 1) Conducted 5 funeral services;
- 2) Mowed and trimmed approximately 10 acres of cemetery land;
- 3) Mowed and trimmed approximately 0 acres of park land.

**Solid Waste and Recycling Division:**

- 1) Processed approximately 21 tons of solid waste and 15 tons of recycling;

- 2) Policed Transfer Station for litter;
- 3) Picked up trash and recycling at various town buildings;
- 4) Assisted Cemetery Division with grounds maintenance.

**Highway/Stormwater Divisions:**

- 1) Preparation of roadways for Road Construction Program;
- 2) Turnover and move compost pile.

**Vehicle Maintenance Division:**

- 1) Performed routine maintenance (fluid services, tires and brakes, exhaust, steering and suspension, exterior trim work and electrical repairs) on 11 school buses, 2 police vehicles, 7 DPW trucks and other equipment, 0 recreation vehicle, and 0 school grounds vehicles;
- 2) Performed 1 major repairs on S-1 – Remove water tank for winter;
- 3) Performed 0 repairs on sanders/plows.