

## January 15 – 21, 2017

### Paving and Roadwork

- Brown Street Sidewalk Project construction is ongoing. Utility overhead wires being relocated to new poles on Winter Street, then old poles will be removed;
- North Avenue Roadway Resurfacing Work – Additional pavement markings work required at Lexington Street intersection. Final pavement markings work in spring 2017. Remaining work will include seeding and final cleanup in the Spring 2017;
- Wellesley Street, Westland Road, Silver Hill Road, Blueberry Hill Road, Buttonwood Lane, and Ware Road Roadway Resurfacing Work – Remaining work will include loaming, seeding, and final cleanup in the Spring 2017;
- Boston Post Road Sidewalk Work – Remaining work will include loaming, seeding, and final cleanup in the Spring 2017;
- School Street Pedestrian Signal at/about Alphabet Lane – Work completed working on minor adjustments;



### State/Utility Project Work

- Overseeing National Grid's gas relay project on Boston Post Road (Linwood to Church Street). Gas main activated. Contractor demobilizing for the winter. Anticipate final trench paving contractor will mobilization April 2017 to conduct final trench paving operations;
- MassDOT – Route 20 Milling and Resurfacing Project – MassDOT has been made aware of some puddle issues;
- Route 30 (South Avenue) and Wellesley Street Signal Improvement Project. Eversource has set new poles. Overhead utility lines move to new poles has continued. Removal of existing utility poles anticipated over the next several weeks. There may be need for temporary pavement markings and protection of existing utility poles until the overhead utilities have been relocated.

### Ongoing Projects

- Black Oak Pump Station Project ongoing – Engineering for generator move and final landscaping and screening underway. Town Engineer will conduct an outreach prior to advertising work to be completed;
- Overseeing consultants' work on Cooks Pond Dam and Pump Rehabilitation Project;
- Finalized consultant proposal and scope for the Paines Hill Water Tank Improvement Project. Design process moving forward;

### Consultant Work

- Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing on-line. Outreach by Committee conducted;
- Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- DPW finalizing advertising package for construction specifications for railing replacement Church Street at retaining wall. Bid opening occurred January 19, 2017. DPW tabulating and evaluating bids;
- Overseeing consultant design work for drainage work for construction season 2016 (Newton Street, Merriam Street);
- Overseeing consultant concept / design work for Town Center Project.

### **Engineering**

- Currently reviewing 10 Stormwater Permits;
- Currently issued 57 Stormwater permits which also requires construction inspection

### **Water Division**

- Completed approximately 20 DigSafes;
- Performed weekly samples (3) and station/tank inspections;
- Continued to read water meters (Cycle 3);
- Conducted 1 final read(s);
- Continued to work with annual Leak Detection Program on leaking services;
- Assisted Highway Division with snow and ice operations (multiple sanding events).

### **Park and Cemetery Division**

- Conducted 0 funeral service(s);
- Performed grounds work at parks;
- Work suspended on Cemetery Conservation contract at Farmers Burial Ground;
- Assisted Highway Division with snow and ice operations (multiple sanding events).

### **Solid Waste and Recycling Division**

- Processed approximately 19 tons of solid waste and 13 tons of recycling;
- Policed Transfer Station for litter;
- Repaired and painted interior areas of the transfer station
- Picked up trash and recycling at various town buildings;
- Assisted Highway Division with snow and ice operations (multiple sanding events).

### **Highway/Stormwater Divisions:**

- Leaf cleanup several locations;

- Clean and prepare snow and ice equipment;
- Conducted snow and ice operations. Plowing events, and several sanding events.

**Vehicle Maintenance Division:**

- Performed routine maintenance (fluid services, tires and brakes, exhaust, steering and suspension, exterior trim work and electrical repairs) on 5 school buses, 1 police vehicles, 6 DPW trucks and other equipment, 0 recreation vehicle, and 1 school grounds vehicles;
- Performed 1 major repair – Animal Control Officer vehicle electrical condition brake lights;
- Performed 1 repairs on sanders/plows;
- Assisted the Highway Division with sanding and plowing operations.