

February 12 – 18, 2017

Paving and Roadwork

- Brown Street Sidewalk Project construction is ongoing. Utility overhead wires are being relocated to new poles on Winter Street, then the old poles will be removed;
- North Avenue Roadway Resurfacing Work – Additional pavement markings work required at Lexington Street intersection. Pavement markings work will be completed in the spring of 2017. Remaining work will include seeding and final cleanup;
- Wellesley Street, Westland Road, Silver Hill Road, Blueberry Hill Road, Buttonwood Lane, and Ware Road Roadway Resurfacing Work – Remaining work will include loaming, seeding, and final cleanup in the spring of 2017;
- Boston Post Road Sidewalk Work – Remaining work will include loaming, seeding, and final cleanup in the spring of 2017;



State/Utility Project Work

- Overseeing National Grid's gas relay project on Boston Post Road (from Linwood Road to Church Street). Final trench paving contractor will be mobilized in April 2017 to conduct final trench paving operations;
- MassDOT – Route 20 Milling and Resurfacing Project – MassDOT has been made aware of some puddle issues;
- Route 30 (South Avenue) and Wellesley Street Signal Improvement Project - Eversource has set new poles. The movement of overhead utility lines to new poles has continued. The removal of existing utility poles is anticipated over the next several weeks.

Ongoing Projects

- Black Oak Pump Station Project is ongoing – Engineering for generator move and final landscaping and screening underway. Town Engineer will conduct an outreach prior to advertising work to be completed;
- Overseeing consultants' work on Cooks Pond Dam and Pump Rehabilitation Project;
- Finalized consultant proposal and scope for the Paines Hill Water Tank Improvement Project. Design process is moving forward. Outreach to two abutters will occur before advertising work to be completed;

Consultant Work

- Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing online. Outreach by the Traffic & Sidewalk Committee has been conducted;
- Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- DPW finalizing advertising package for construction specifications for railing replacement Church Street at retaining wall. Contract execution is underway;
- Overseeing consultant design work for drainage work for 2017 construction season (Newton Street, Merriam Street, and Fairview/Montvale Road area);
- Overseeing consultant concept / design work for Town Center Project. Contract being prepared for design work.

Engineering

- Currently reviewing 8 Stormwater Permits;
- Currently issued 57 Stormwater permits which also requires construction inspection

Water Division

- Completed approximately 15 DigSafes;
- Performed weekly samples (3) and station/tank inspections;
- Worked on water billing;
- Conducted 5 final read(s);
- Installed 2 new meters;
- Worked with the Fire Department with snow removal at hydrant locations;
- Assisted Highway Division with snow and ice operations.

Park and Cemetery Division

- Conducted 3 funeral service(s);
- Removed tree limbs and storm debris from cemeteries;
- Work suspended on Cemetery Conservation contract at Farmers Burial Ground;
- Assisted Highway Division with snow and ice operations.

Solid Waste and Recycling Division

- Processed approximately 22 tons of solid waste and 18 tons of recycling;
- Policed Transfer Station for litter;
- Picked up trash and recycling at various town buildings;

- Assisted Highway Division with snow and ice operations.

Highway/Stormwater Divisions

- Clean, service and prepare snow and ice equipment;
- Conducted snow and ice operations on February 12th, 13th, 16th, and 17th. Sanding, plowing and snow pick up events.

Vehicle Maintenance Division

- Performed routine maintenance (fluid services, tires and brakes, exhaust, steering and suspension,
- exterior trim work and electrical repairs) on 4 school buses, 2 police vehicles, 17 DPW trucks and other
- equipment, 0 recreation vehicle, and 0 school grounds vehicles;
- Performed 0 major repair(s) on Police 1224 driver's seat cushions and covers;
- Performed 6 repairs on sanders/plows;
- Assisted Highway Division with snow and ice operations.