

## OCTOBER 3 – 7, 2016

### Administration / Engineering Division:

- 1) Pond Brook Circle Drainage Project ongoing – Final landscaping taking place;
- 2) Black Oak Pump Station Project ongoing – Engineering for possible generator move and final landscaping and screening work still remain.
- 3) Old Colony Road and Ferndale Road Water Main Project (FY16) – Water Main Replacement completed – final permanent trench paving end of October 2016;
- 4) Boston Post Road Water Main Project (FY17) – Water Main Replacement completed;
- 5) Overseeing consultants' work on several sidewalk feasibility studies (Merriam Street, Highland Street, and Warren Avenue) – Feasibility plans available for viewing on-line. Outreach by Committee conducted;
- 6) Overseeing consultants' work on Cooks Pond Dam and Pump Rehabilitation Project;
- 7) Overseeing consultant's work on the modification of the Boston Post Road / Wellesley Street intersection study and the Boston Post Road / School Street intersection study;
- 8) Consultant finalizing proposal for construction drawing for railing replacement Church Street at retaining wall;
- 9) Finalizing consultant proposal and scope for the Paines Hill Water Tank Improvement Project;
- 10) Brown Street Sidewalk Project construction is ongoing. Sidewalk pavement installed. Winter Street Sidewalk Project construction is ongoing including excavation/grubbing work;
- 11) Route 30 (South Avenue) and Wellesley Street Signal Improvement Project. Eversource has set new pole. Overhead utility lines need to be transferred. Full depth roadway reconstruction on Route 30 legs of intersection ongoing;
- 12) Overseeing consultant design work for drainage work for construction season 2016 (Newton Street);
- 13) Overseeing National Grid's gas relay project on Boston Post Road (Linwood to Church Street). Work on Boston Post Road continues during daytime operations. Work at new pit by Fiske ongoing. Testing new main to pressurize it and then work on services can begin;
- 14) North Avenue Roadway Resurfacing Work – Working continuing including removal of existing sidewalks in preparation for berm/curbing, proper ramping at crosswalks, sidewalk work, and then finished pavement work;
- 15) Westland and Silver Hill Roads Roadway Resurfacing Work – Anticipate sidewalk grading the week of October 10<sup>th</sup>; Structure adjustments the week of October 17<sup>th</sup>. Final paving work the end of the month;
- 16) Blueberry Hill Road Roadway Resurfacing Work –Paving roadway binder;
- 17) Buttonwood Lane Roadway Resurfacing Work – Paving roadway binder;
- 18) Ware Road Roadway Resurfacing Work – Paving roadway binder;



- 19) Wellesley Street Roadway Resurfacing Work – Anticipate pavement markings will be layout out after paving work at Route 30/Wellesley binder pavement is placed and then final landscaping;
- 20) School Street Pedestrian Signal at/about Alphabet Lane – Work completed working on minor adjustments;
- 21) Currently reviewing 14 Stormwater Permits;
- 22) Currently issued 54 Stormwater permits which also requires construction inspection.

**Water Division:**

- 1) Completed approximately 55 DigSafes;
- 2) Performed weekly samples (3) and station/tank inspections;
- 3) Weed wacked and brush cut around water tanks;
- 4) Installed 0 new water meters;
- 5) Conducted 3 final meter reads;
- 6) Worked on water main tie in at Orchard Avenue;
- 7) Worked on water quality complaint at Willow Road;
- 8) Marked out water gates on roads that are to be paved.

**Park and Cemetery Division:**

- 1) Officiated 3 funeral services;
- 2) Mowed and trimmed approximately 20 acres of cemetery land;
- 3) Mowed and trimmed approximately 0 acres of park land.

**Solid Waste and Recycling Division:**

- 1) Processed approximately 23 tons of solid waste and 14 tons of recycling;
- 2) Policed Transfer Station for litter;
- 3) Picked up trash and recycling at various town buildings;
- 4) Assisted Cemetery Division with grounds maintenance.

**Highway/Stormwater Divisions:**

- 1) Assist contractor with Road Construction;
- 2) Trim and cut grass;
- 3) Turn over compost pile.

**Vehicle Maintenance Division:**

- 1) Performed routine maintenance (fluid services, tires and brakes, exhaust, steering and suspension, exterior trim work and electrical repairs) on 11 school buses, 0 police vehicles, 5 DPW trucks and other equipment, 0 recreation vehicle, and 0 school grounds vehicles;
- 2) Performed 2 major repairs on S-14 (brake chamber), and Bus 20 (rear springs);
- 3) Cleaned shop and replaced two hoses in car wash;
- 4) Performed 0 repairs on sanders/plows.